



LETU Abbott Aviation Renovation & Addition

Construction Progress Report

10.14.26

Report Summary:

- Elevator masonry underway.
- PEMB and structural steel underway.
- OLL piers and spread footers complete.
- Decking to begin.



Site as Pictured 10.14.2026

Progress Report:

Earthwork/Civil:

- All Helical piles in the OLL installed and inspected.
- All spread footers poured in the OLL.
- Installing PEMB rafters and purlins.
- Electrical conduit installed in the PEMB and under the mezzanine.
- Structural steel installed at the mezzanine.
- Masonry installation ongoing in the elevator shaft.
- Surveyed spread footers for the canopy.





32.39320, -94.70473
Oct 8, 2026 at 3:18:17PM CDT

32.39321, -94.70476
Oct 8, 2026 at 3:18:14PM CDT

Looking Ahead: Over the next 3-Weeks

- Installation of PEMB exterior walls and panels.
- Masonry in elevator shaft.
- Hangar door track installation.
- Installing red iron at entrance.
- Installing decking on Mezzanine.

Milestones & Metrics:

- Total Onsite Manhours to Date: 12,782
- Accumulated rainfall to date: 19.26"



*"More detail is available on the Master Schedule & 3-week "Look-ahead."
For additional information, please contact Brian Prescott with Transet Co.*