



LETU Athletic & Human Performance Air Dome Project

Construction Progress Report

05.21.26

Report Summary:

- Society Drive Expansion underway
- Exterior Landscaping & Irrigation in progress
- Dome Equipment Installation



Progress Report:

Earthwork/Civil:

- Weller / Society Drives road base processing for paving in progress. Curbs and gutters completed.
- Landscaping / irrigation sprinklers nearly complete.
- Sidewalks, curbs, gutters, RV parking pad north of dome completed.
- Handrails / guardrails completed.
- All U/G utilities completed and operational.



Lobby Building:

- Masonry at courtyard planters completed.
- Flooring and finishes nearing completion.
- A/V scope nearing completion.
- I/T scope (LETU) nearing completion.







Milestones & Metrics:

Manhours this reporting period:	2004
Total Onsite Manhours to Date:	112,232
Volume of Concrete Placed to Date:	6,557 CY
Rain Events since last report:	2
Rainfall to Date in May:	1.03"
Total Rainfall Year-to date:	13.16"



Looking Ahead: Over the next 3-Weeks

Earthwork/Civil:

- Weller & Society Drives and parking lot paving – June 1st target for opening roads and parking lots to traffic.
- Sidewalk connection to Harris Drive.
- Sidewalk south of Bus Parking.
- Irrigation and landscaping completion.
- Fire Lane and Parking lot striping

Athletic & Human Performance Buildings:

- Final finishes and equipment installations.
- Putting Green completion.
- Signage installations

Lobby Building & Pump House:

- Punchlist finishes and equipment installations.
- Carpet installation.
- Signage installations

Dome & Track

- Punchlist finishes and equipment installations

Pump House

- Fire Protection / Fire Alarms commissioning & Final Inspection.
- Final signage installations



*“More detail is available on the Master Schedule & 3-week “Look-ahead.”
For additional information, please contact John Flahie with Transet Co.*