



LETU Athletic & Human Performance Air Dome Project

Construction Progress Report

11.20.25

Report Summary:

- Hydraulic Banked Track is 95% completed
- Cabinets & Counters in Lobby are installed
- Interior finishes have begun for structures inside dome.



Site as pictured with Earthcam robotic site camera – 11/29/2025

Progress Report:

Earthwork/Civil:

- Grading for PR-15 work adjacent to Society Drive in progress.
- Sidewalks, retaining walls north side of dome in progress.
- Prep for site lighting installation in progress

Lobby Building:

- Casework installation complete.
- Wood feature walls installation in progress
- Paint finishes nearing completion
- Roof equipment screen louvers complete



Progress Report:

Dome Structure:

- Speaker installation in progress.
- Dome cooling units commissioned and in service.

Athletic & Human Performance Buildings (Units B & C):

- Paint finishes nearing completion.
- Storefronts and doors installation in progress





Milestones & Metrics:

Manhours this reporting period:	5,512
Total Onsite Manhours to Date:	78,505
Volume of Select Fill installed to Date:	37,002 CY
Volume of Concrete Placed to Date:	5,790 CY
Rain Events since last report:	0
Rainfall to Date in November:	.01”
Total Rainfall Year-to date:	50.69”



Looking Ahead: Over the next 3-Weeks

Earthwork/Civil:

- West retaining wall at Society Drive.
- Flat work at dome building perimeter.
- Courtyard flatwork, stairs, ramps, retaining walls.

Athletic & Human Performance Buildings:

- Storefronts, Glass Doors, Windows installation.
- Wheelchair Lift installation.
- Wall panels installation – Metal and Wood.
- Wood Bleachers veneer installation.

Data/Comm

Lobby Building & Pump House

- MWPs, fascia, gutters, downspouts installation.
- Data/Comm

Dome & Track

- Separation netting rigging.
- Speaker installation.
- Scoreboard & timing systems data / comm.



*“More detail is available on the Master Schedule & 3-week “Look-ahead.”
For additional information, please contact Garry Phillips with Transet Co.*