



LETU Athletic & Human Performance Air Dome Project

Construction Progress Report

12.18.25

Report Summary:

- Retaining Wall at Society Drive poured
- HVAC Control Systems Installation 75%
- Interior Painting – First Coats completed



Site as pictured with Earthcam robotic site camera

Progress Report:

Earthwork/Civil:

- Retaining wall at Society Drive in progress.
- Additional transformer underground work is in progress.
- Light Pole Bases installation complete.

Lobby Building:

- Toilet partitions, ceiling tile, plumbing fixture installations in progress.
- Electrostatic Discharge Tile completed, all IT/AV rooms.
- Data racks nearing completion, all IT/AV rooms.

Fire Pump House

- Lighting and Heating installed.
- Pumps and controls installation in progress.



Progress Report:

Dome Structure:

- Additional patching, speaker rigging, separation net rigging in progress.
- Inflator Units commissioned.
- Condensers operating.

Athletic & Human Performance Buildings (Units B & C):

- Fire Detection and Alarm devices in progress.
- Wheelchair Lift installation in progress.
- Ceiling Tiles nearing completion.
- Light Fixtures nearing completion.
- Paint finishes nearing completion.
- Storefronts and doors installation in progress.
- Cabinets/Millwork in progress.





Milestones & Metrics:

Manhours this reporting period:	3,144
Total Onsite Manhours to Date:	83,689
Volume of Select Fill installed to Date:	37,002 CY
Volume of Concrete Placed to Date:	5,880 CY
Rain Events since last report:	1
Rainfall to Date in December:	1.19"
Total Rainfall Year-to date:	55.42"



Looking Ahead: Over the next 3-Weeks

Earthwork/Civil:

- Additional 300 KVA Transformer installation.
- Flat work at dome building perimeter.
- Courtyard flatwork, stairs, ramps, retaining walls.

Athletic & Human Performance Buildings:

- Storefronts, Glass Doors, Windows installation.
- Wall panels installation – Metal and Wood.
- Wood Bleachers veneer and handrail installation.
- Data/Comm cabling.
- Millwork and Casework completion.
- Putting Green

Lobby Building & Pump House:

- MWP, fascia, gutters, downspouts installation.
- Data/Comm. Cabling.
- Fire Pump and controls completion.



*“More detail is available on the Master Schedule & 3-week “Look-ahead.”
For additional information, please contact Garry Phillips with Transet Co.*