



LeTourneau University Christian Polytechnic University Center

Construction Progress Report

08.06.26

Report Summary:

- Earthwork & Underground Utilities in Progress
- Import & Export of the pad achieved
- Sidewalks poured by Gilbert and South Halls



Progress Report:

Earthwork/Civil:

- Excavation and import for Building Pad is 100% complete
- Backfill & compaction of North road at 100%
- Temporary Sidewalk on West side at 80%
- Stormwater west 100%, east 80%, north 60% complete
- Permanent sidewalk at Gilbert hall complete
- Permanent sidewalk at South hall complete





Milestones & Metrics:

- Total Onsite Manhours to Date: 2,935
- Truckloads of Spoils Hauled offsite: 1,056 trips
- Total Volume of Earth Moved out: 14,064 CY
- Volume of Concrete Placed to Date: 77 CY
- Rain Events since last report: 0
- Rainfall to Date in August: 0"
- Total Rainfall Year-to date: 21.21"



Looking Ahead: Over the next 3-Weeks

Earthwork/Civil:

- Rammed Aggregate Piers installed
- Underground water detention system installed
- Begin reroute of west water and gas
- Begin foundation layout
- Continue road base for North and West fire lanes

Additional Information is available on Procore



Project Completion is expected in July of 2028.