



LETU Abbott Aviation Renovation & Addition

Construction Progress Report

07.22.26

Report Summary:

- Building pad
- Spread footers
- Utilities



Site as Pictured 07.22.2026

Progress Report:

Earthwork/Civil:

- Relocated sewer lines in the OLL for spread footers.
- Elevator pit excavated.
- OLL excavated spread footers to check the subgrade. Inspected the subgrade.
- Continued excavation of spread footings following subgrade inspection, lean concrete poured.
- Piers formed and poured.
- Received Hangar PEMB Steel to be stored on site.





32.39283, -94.70493
Jul 10, 2026 at 1:14:31PM CDT



32.39328, -94.70535
Jul 9, 2026 at 8:39:04AM CDT

Looking Ahead: Over the next 3-Weeks

- Pour elevator pit
- Excavate and pour step down footers
- Form and inspect step down walls

Milestones & Metrics:

- Total Onsite Manhours to Date: 6,217
- Accumulated rainfall to date: 17.51"



*"More detail is available on the Master Schedule & 3-week "Look-ahead."
For additional information, please contact Brian Prescott with Transet Co.*