



LETU Abbott Aviation Renovation & Addition

Construction Progress Report

09.02.26

Report Summary:

- Hangar slab poured
- Elevator walls underway
- Forming stem walls and piers



Site as Pictured 09.02.2026

Progress Report:

Earthwork/Civil:

- Trench drains have been set
- Underground plumbing locations checked
- Poured, stripped, and waterproofed the elevator walls
- Formed and poured the spread footers and footers by the elevator
- Hangar slab poured
- Forming underway for stem walls and piers by the elevator





Looking Ahead: Over the next 3-Weeks

- Pour stem walls
- Backfill elevator and walls
- Grade and pour classroom slab

Milestones & Metrics:

- Total Onsite Manhours to Date: 8,940
- Accumulated rainfall to date: 17.51”



*“More detail is available on the Master Schedule & 3-week “Look-ahead.”
For additional information, please contact Brian Prescott with Transet Co.*