



LETU Athletic & Human Performance Air Dome Project

Construction Progress Report

11.26.25

Report Summary:

- Hydraulic Banked Track structure is complete and tested.
- Lobby Cabinets & Counters are installed.
- Interior finishes in progress inside dome.
- Final grading & sidewalks are in progress.



Site as pictured with Earthcam robotic site camera

Progress Report:

Earthwork/Civil:

- Lobby perimeter now ready for masonry.
- Sidewalks, retaining walls north side of dome in progress.
- Prep for site lighting continues.

Lobby Building:

- Wood feature walls 60% complete.
- Paint finishes nearing completion
- Ready for finished flooring



Progress Report:

Dome Structure:

- Loudspeaker rigging & installation complete.

Track and Field Installations:

- Hydraulic track decking 100% completed.
- Pole Vault & Long Jump tracks are complete.

Athletic & Human Performance Buildings (Units B & C):

- Paint finishes nearing completion.
- Storefronts and doors installation in progress.





Milestones & Metrics:

Manhours this reporting period:	1,128
Total Onsite Manhours to Date:	79,633
Volume of Select Fill installed to Date:	37,002 CY
Volume of Concrete Placed to Date:	5,790 CY
Rain Events since last report:	1
Rainfall to Date in November:	3.29"
Total Rainfall Year-to date:	53.41"



Looking Ahead: Over the next 3-Weeks

Earthwork/Civil:

- West retaining wall at Society Drive.
- Flat work at dome building perimeter.
- Courtyard flatwork, stairs, ramps, retaining walls.

Athletic & Human Performance Buildings:

- Storefronts, Glass Doors, Windows installation.
- Wheelchair Lift installation.
- Wall panels installation – Metal and Wood.
- Wood Bleachers veneer installation.
- A/V, Data/Comm

Lobby Building & Pump House

- MWPs, fascia, gutters, downspouts installation.
- Data/Comm
- Fire Pump installation and piping.

Dome & Track

- Separation netting rigging.
- Scoreboard & timing systems data / comm.



*“More detail is available on the Master Schedule & 3-week “Look-ahead.”
For additional information, please contact Garry Phillips with Transet Co.*